



District Four – Project Briefing  
December 16, 2016

**CRADOCK BRIDGE REHABILITATION**  
**ROUTE 38 (MAIN STREET) OVER THE MYSTIC RIVER**

**Scope of Work:** The project consists of construction to replace the approach roadways, sidewalks, and most of the existing bridge structure, with the original stone masonry arch bridge spans to remain. The proposed bridge will follow the same alignment and roadway profile as the existing bridge. Numerous utilities are currently located on the Cradock Bridge and will be relocated within utility bays on the new bridge structure and remain out of sight. To accommodate current traffic volumes a temporary bridge will be constructed to maintain the northbound vehicles during the phases of reconstruction. This temporary bridge will carry northbound traffic from the intersection of Main Street with the Mystic River Parkway/Route 16 to Clippership Drive. This temporary traffic reconfiguration requires a full closure of the Route 16 westbound off-ramp which will remain closed for the duration of the project. Cofferdams will be required to remove portions of the old dam structure at the western edge of the bridge. The existing piers and abutments will then be extended to support new precast concrete arch spans and restore the hydraulic opening provided by the existing stone arch spans. A new concrete deck and steel stringers will replace the existing steel stringer span. The proposed bridge will have four 11-foot wide travel lanes, 4-foot shoulders, low profile BR-2 steel rail crash barrier, one 11-foot sidewalk, one 7-foot sidewalk, and ornamental steel railing with the existing granite stone pilasters.

<b>Contract No.:</b>	83654	<b>Funding Source:</b>	ABP (NFA)
<b>Contractor:</b>	R. Zoppo Corp.	<b>Consultant:</b>	AECOM
<b>Completion date:</b>	November 4, 2018	<b>Resident Engineer:</b>	Michael Winnick
<b>Budget:</b>	\$ 12.8 million	<b>Spending to Date:</b>	\$ 6.22 million

**Current Status:** The project is presently 49.9% complete with the Phase 3 traffic patterns in place, including temporary concrete barrier delineating the work zone. Phase 3B will include demolition of the western portion of the bridge and dam structure, cofferdam installation, pier - abutment substructure reconstruction, setting of new steel beams, and new concrete decks. Cofferdam removal at the north and south pier is complete. Off-site Stage 2 cofferdam fabrication is ongoing and installation will begin in the coming weeks. NGRID Electric will be on site next week prepping manholes in advance of conduit installation the following week.

**Upcoming Work Activities:** Off-site precast arch fabrication is ongoing and on site erection will be in several weeks. Following the arch installation concrete backwalls will be formed and poured.

*Note: Additional project information and history can be found by visiting MassDOT's website at: <http://www.massdot.state.ma.us> and clicking on the Projects tab, then selecting "Current Road and Bridge Projects"*

**Progress Photos:**

